NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/DD/W-13/2020-21/DS

Date: 22-10-2020

To,
The Executive Engineer,
Dasarahalli Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Dog Shed at Ward No.13

Item No	Description of work	Unit	Qty
1	Earth work excavation for foundation of building water sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in	Cum	44.82
2	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	17.64
3	Providing and constructing granite /trap/ baslat size stone masonry in foundation with cement mortar 1:6, stones hammerd dressed in courses not	Cum	35.86
4	Providing ruled pointing to coursed stone masonry with cement mortar 1:3 20mm deep, after raking joints to depth of 20mm necely lining, including cost	Sqm	19.92
5	Filling avaialble excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms in depth compacting each deposited	Cum	44.82
6	Providing and laying in position reinforced cement concrete cum of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded	Cum	5.60
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tonne	0.49
8	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average	Sqm	119.76
9	Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth	Sqm	119.76
10	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever	Sqm	119.76
11	Providing and fixing M.S. grill work for windows and ventilator weighing 21kg/Sqm using M.S. flats, or M.S square rods or combination of M.S. flats	Kgs	453.60
12	Fabricating, supplying & erecting M.S. angular Truss for all spans as per approved designs and drawing. The entire truss is anchored suitably by using	Kgs	454.40

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

13	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease,	Sqm	19.09
14	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after	Sqm	19.09
15	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after	Sqm	239.52
16	Providing and fixing Special make glazed Vitrified tiles (Granomite finish) of approved make, quality and colour of size 600x600x10mm thick fixed on	Sqm	83.25
17	Providing and laying to required line and slope roofing with semi-corrugated (Trafford) asbestos cement sheet 6mm. thick fixed with galvanised iron J or L	Sqm	63.60
18	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as	Sqm	12.24

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಣಸವಾಡಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ಪದ್ಮನಾಭನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner